

**PR of China: Chongqing Power Plant**

**Ex-post evaluation**

<b>OECD sector</b>	23063 – Coal-fired power plants	
<b>BMZ project ID</b>	1995 65 639	
<b>Project-executing agency</b>	China Power Investment Corporation and State Grid Co. Chongqing Electric Power Branch (formerly State Power Corp.)	
<b>Consultant</b>	Consortium Steag-Fichtner	
<b>Year of ex-post evaluation</b>	<b>2005</b>	
	<b>Project appraisal (planned)</b>	<b>Ex-post evaluation (actual)</b>
<b>Start of implementation</b>	1st quarter 1996	1st quarter 1998
<b>Period of implementation</b>	42 months	38 months
<b>Investment costs of the FC component (FDP):</b>	EUR 45.50 million	EUR 41.56 million
<b>Counterpart contribution</b>	EUR 14.75 million	EUR 14.84 million
<b>Financing, of which Financial Cooperation (FC) funds</b>	EUR 30.75 million	EUR 26.72 million
<b>Other institutions/donors involved</b>	n.a.	n.a.
<b>Performance rating</b>	1	
<b>• Significance / relevance</b>	1	
<b>• Effectiveness</b>	2	
<b>• Efficiency</b>	1	

**Brief Description, Overall Objectives and Project Objectives with Indicators**

Chongqing Power Plant is one project from a sequence of projects that comprises the modernisation of six existing coal-fired power plants that are all located near the city centre.

The project comprised the renewal and extension of the existing coal-fired power plant in Chongqing (= power plant component financed by the project-executing agency) and the installation of a flue gas desulphurisation plant (FGD-Plant) downstream of two boilers in order to reduce SO<sub>2</sub> emissions (FC project component). The project was aimed to contribute (a) under the power plant component to closing the supply gap and to reducing the specific coal consumption of the power plant and (b) under the FC project component to reducing the SO<sub>2</sub> levels in the city. The overall objective of the project was to contribute to reducing the immission levels in the greater Chongqing area. In Chongqing four older 50 MW units were shut down and exchanged for a new 200 MW unit, which was equipped, together with an another already existing 200 MW unit, with new turbine components and a joint flue-gas desulphurisation plant. In Chongqing very severe environmental damage from SO<sub>2</sub> had

occurred, which was due to the high-sulphur coal in this region. The project objective was to reduce SO<sub>2</sub> emissions from the power plant, the modernisation and enlargement of which was only acceptable from an environmental point of view if a flue-gas desulphurisation plant was installed. The indicators to measure the achievement of the project objective of the FC component were defined as follows:

- when the two upstream 200 MW units are operating at full capacity the filtration rate of the flue-gas desulphurisation plant will in continuous operation be 92.5 %;
- the annual quantity of electricity generated by the two upstream 200 MW units amounts to 2,315 GWh net.

In the framework of the power plant components financed by the project-executing agency, the net and gross capacities of the two units were increased by 15 MW each and in parallel the time availability was substantially improved. A target/actual comparison for the indicators shows that due to the improved time availability and utilisation rates as well as the higher net capacities the targets were over-achieved (actual filtration rate: 95%; actual quantity of electricity generated: 2,606 GWh/a).

#### **Project Design / Major Deviations from the original Project Planning and their main Causes**

In 1998 SO<sub>2</sub> double-control zones (areas with acid rain and with specifically high SO<sub>2</sub> pollution levels in strongly growing conurbations) were established in China. Here the first flue-gas desulphurisation plants were to be installed in connection with the rehabilitation and extension of existing power plants in order (a) to fulfil the requirements of local environmental authorities, (b) to compensate for any efficiency losses caused by the FGD-Plant by producing efficiency gains from the rehabilitation of plants and (c) to be able to test and demonstrate the readiness for use of FGD limestone washing. Further ancillary aspects were to play a role in the first plants: (a) The transfer of know-how for reliable flue-gas desulphurisation techniques was to be accelerated, (b) the project-executing agencies should qualify as pioneers in spreading flue-gas desulphurisation plants and (c) practical experiences were to be gained from the operation of and construction of FGD-components for the first plants.

The project was implemented largely as had been planned. For the purpose of transferring know-how, a licence agreement was concluded with a Chinese FGD producer in the context of the construction of the flue-gas desulphurisation plant. The Chongqing site was chosen because very severe environmental and health damage from SO<sub>2</sub> had occurred, which was due to the high-sulphur coal in this region.

#### **Key Results of the Impact Analysis and Performance Rating**

A FGD training and demonstration centre, which serves supra-regionally to train staff for the operation of flue-gas desulphurisation plants, was reinforced in the Chongqing area. Individual deficiencies in the operation of the FGD and the power station were eliminated in the first years of operation. The availability and the net efficiency of the power plant units were even improved through own efforts by the Chinese partners. The charges to be paid for SO<sub>2</sub> emissions were drastically increased. Coal prices and power tariffs were raised in real terms. The project objectives were met. The planned filtration rate (indicator for the achievement of the project objective) was even outperformed. The utilisation of the established capacities is higher than had been expected. Due to the flue-gas desulphurisation plant and the employed power plant technologies the Chongqing power plant location, which was good overall, was ensured on a

sustainable basis and modernised with a future orientation. Overall, the effectiveness is satisfactory (sub-rating 2).

The microeconomic results for the combined project components of the power plant and the flue-gas desulphurisation plant are good because several favourable factors had occurred (if FGD-Plants are installed operating permits may be prolonged, the utilisation of existing parts of the plants can be continued, there are no additional network losses, historical mistakes in the design of older components were eliminated, capacities were increased and at the same time environmental pollution levels were reduced, due to real increases in coal prices that had occurred and efficiency increases the investments became more profitable). The high multiplier achieved for the flue-gas desulphurisation plant and the extension of the FGD training and demonstration centre entail a high macro-economic benefit. The SO<sub>2</sub> avoidance costs are very favourable at the Chongqing site. The allocation efficiency for the Chongqing site is disproportionately high since the funds required per flue-gas volume and SO<sub>2</sub> volume were very low due to the high-sulphur coal at the site.

As the project objective was reached (emissions were limited) it is plausible to assume that an adequate contribution was made to limiting immissions. Though the immission limits have not always been met, the overall pollution levels were reduced and the situation improved overall. The multiplier of 15 to 20 plants, which was reached over a period of five to seven years, is very good. Against the background of the SO<sub>2</sub> problem, which is extremely severe in China, and the good multiplier effect (broad-scale impact) the project is rated as having high developmental relevance and significance (sub-rating 1).

After weighing the above mentioned key criteria we classify the Chongqing project as having generally satisfactory developmental efficacy (overall rating 1).

Besides Chongqing, two similar FGD-projects have been implemented in Banshan and Beijing.

### **General Conclusions and Recommendations**

In the course of the implementation of the different projects the key efficiency figures of the flue-gas desulphurisation plants and the Chongqing, Banshan and Beijing power plants was improved while the overall SO<sub>2</sub> filtration levels remained unchanged. This was achieved through the use of modern power plant technologies and the optimisation of the combined unit of power plant and flue-gas desulphurisation plant, which helped to exploit existing potentials for increasing capacities and reducing the plants' own power consumption. Thus, when implementing FGD projects particular attention should be paid to optimising the combined unit of power plant and flue-gas desulphurisation plant.

The success of the FGD projects in Chongqing, Banshan and Beijing is due to a large extent to the model and demonstration character to solve the nation-wide environmental problem of increasing SO<sub>2</sub> emissions, even though at project appraisal the path to solving the problem and the inclusion of the projects on this path had been shown only in a very rudimentary manner. In the event of similar projects and problems the following items should be evaluated more comprehensively with regard to the model and demonstration function of the projects: (a) the problem on a nation-wide scale, (b) possible solutions and (c) the integration of the project in finding solutions.

## Legend

<b>Developmentally successful: Ratings 1 to 3</b>	
<b>Rating 1</b>	<b>Very high or high degree of developmental effectiveness</b>
<b>Rating 2</b>	<b>Satisfactory developmental effectiveness</b>
<b>Rating 3</b>	<b>Overall sufficient degree of developmental effectiveness</b>
<b>Developmental failures: Ratings 4 to 6</b>	
<b>Rating 4</b>	<b>Overall slightly insufficient degree of developmental effectiveness</b>
<b>Rating 5</b>	<b>Clearly insufficient degree of developmental effectiveness</b>
<b>Rating 6</b>	<b>The project is a total failure</b>

## Criteria for the Evaluation of Project Success

The evaluation of the "developmental effectiveness" of a project and its classification during the ex-post evaluation into one of the various levels of success described in more detail below concentrate on the following fundamental questions:

- Are the **project objectives** reached to a sufficient degree (aspect of project **effectiveness**)?
- Does the project generate sufficient **significant developmental effects** (project **relevance** and **significance** measured by the achievement of the overall development-policy objective defined beforehand and its effects in political, institutional, socio-economic and socio-cultural as well as ecological terms)?
- Are the **funds/expenses** that were and are being employed/incurred to reach the objectives **appropriate** and how can the project's microeconomic and macroeconomic impact be measured (aspect of **efficiency** of the project conception)?
- To the extent that undesired (**side**) **effects** occur, are these tolerable?

We do not treat **sustainability**, a key aspect to consider for project evaluation, as a separate category of evaluation but instead as a cross-cutting element of all four fundamental questions on project success. A project is sustainable if the project-executing agency and/or the target group are able to continue to use the project facilities that have been built for a period of time that is, overall, adequate in economic terms, or to carry on with the project activities on their own and generate positive results after the financial, organisational and/or technical support has come to an end.